Fiscal Year 2013 Planning Continuing the Governor's Priorities

Peter Maggiore

Assistant Manager for Environmental Programs
DOE/NNSA Los Alamos Site Office

Jeff Mousseau

Associate Director for Environmental Programs
Los Alamos National Laboratory

December 4, 2012





Presentation outline

- ✓ Fiscal year 2012 successes and progress
- ✓ Fiscal year 2013 scope
- Below-ground transuranic waste deliverable

Successes/progress in fiscal year 2012



- Successfully changed course to align with Governor's priorities
- Met all regulatory milestones
- Met 3,706 campaign objectives
- Worked to strengthen regulatory and stakeholder relationships
- Continued momentum created by the MDA-B cleanup project

Consent Order accomplishments



- Submitted 73 major Consent Order documents to the New Mexico **Environment Department on time or** ahead of schedule
- Achieved certificates of completion for 83 sites and requested certificates for an additional 52 sites
- Facilitated economic development for townsite/Los Alamos County mesa top and land transfer projects
- Installed and activated the Buckman Direct Diversion Project telemetry system

FY12 TRU waste campaign accomplishments




Every LANL shipping record was shattered in 2012

Highlights

- 280 days accident free
- 920 cubic meters removed
- 23,075 Plutonium-equivalent curies (PE Ci) removed
- 230 shipments to WIPP completed
- Dome 375 & 231 box lines nearing completion
- 1,000th shipment June 6, 2012

FY12 Performance: 3,706 campaign






920 cubic meters removed as of September 30, 2012

Framework Agreement progress

- Section 1(a-c) of the Framework Agreement contains the following commitments:
- a. DOE/NNSA commits to demonstrating continued progress by increasing shipments of TRU, and thereby achieving decreasing amounts of radioactivity (Pu equivalent Ci) and volume (cubic meters). DOE/NNSA commits to submit to NMED quarterly reports showing this continued progress.
- b. DOE/NNSA commits to the complete removal of all non-cemented above-ground EM Legacy TRU and newly generated TRU currently-stored at Area G as of October 1, 2011, by no later than June 30, 2014. This inventory of above-ground TRU is defined as 3706 cubic meters of material.
- c. DOE/NNSA commits to the complete removal of all newly generated TRU received in Area G during FY 2012 and 2013 by no later than December 31, 2014.

Significant Progress in FY12 LANL is On Target

Priorities planned for fiscal year 2013



- Accelerated TRU program
- Groundwater
- Surface water
- Individual permit
- Other Consent Order-driven scope





Scope for the second half of FY13

-- Budget-dependent

- First six months of FY13
 - Scope planned based on assumption of continuing resolution at \$91.7 million for the first six months of the year
- Second six months for FY13
 - Continuing resolution funding would equal \$188 million for the year
 - Current Congressional marks include additional funding, reflecting substantial increase to \$239M
- However, there is uncertainty

Scope for the second half of FY13 -- If Continuing Resolution all year

- Continue groundwater, surface water and Individual Permit activities
- Likely impact to planned work scope and priorities
- Any scope modifications and their prioritization would be negotiated with the New Mexico Environment Department

Scope for the second half of FY13 -- If budget increase

- Continue groundwater, surface water, Individual Permit and TRU Program activities
- Perform activities in support of accelerating corrective measures evaluation and implementation
- Any scope modifications and their prioritization would be negotiated with the New Mexico Environment Department

Below-ground TRU deliverable

Background

Section 1(d) of the Framework Agreement contains the following commitment:

Based on projected funding profiles, DOE/NNSA will develop by December 31, 2012, a schedule, including pacing milestones, for disposition of the below- ground TRU requiring retrieval at Area G.

Locations of below-ground waste at Area G



Integrated TRU Program timeline

